

City of Topeka Half-Cent Sales Tax Projects 2011 Street Maintenance and Improvements – September Update

Maintenance and Improvement projects for 2011 are listed below:

Project: 10th St. from Gage Blvd. to Republican Ave.
Program Year 2010
Resumed Construction: February 21, 2011
Est. Completion: November 11 2011

Details: Gage Blvd to Jewel Ave. -- Complete
Jewel Ave. to Washburn Ave. -- In progress
Washburn Ave. to Topeka Blvd. -- Complete
Topeka Blvd. to Branner Tfwy. -- In progress
Branner Tfwy. To Republican -- Complete

All portions of this project are expected **to be completed by Nov. 11, 2011**. The section from Topeka Blvd. to Monroe St. will be closed during nighttime hours for final surfacing operations.

Project: 29th St. from Fairlawn Rd. to Burlingame Rd.
Program Year 2010
Resumed Construction: February 21, 2011
Est. Completion: November 4, 2011

Details: Fairlawn Rd. to Gage Blvd. -- In progress
Gage Blvd. to Atwood Ave. -- In progress
Atwood Ave. to MacVicar Ave. -- Moved to Spring 2012
MacVicar Ave. to Burlingame Rd. -- Complete

Portions of the project that are currently in progress will be completed by November 4, 2011. The remaining phase will commence in Spring 2012. No traffic control devices will be in place through the winter months.

Project: Branner Tfwy. & Adams St. from 10th St. to 29th St.
Program Year 2010
Resume Construction: March 21, 2011
Est. Completion: June 1st, 2011

Details: **Project Complete**

Project: Topeka Blvd. from 37th St. to 29th Street
and 29th St. from Topeka Blvd. to Kansas Ave.
Program Year 2010
Begin Construction: April 11, 2011
Est. Completion: October 28, 2011

Details: Contractors have moved to the inside lanes and medians; the outside lanes have been completed. Medians are near completion and contractors will final paving Topeka Blvd. in the coming weeks. Work has commenced on the intersection. The section of 29th from Topeka Blvd. to Kansas Ave. may be postponed to Spring 2012, weather dependent.

Project: Washburn Ave. from 10th St. to Huntoon and
Huntoon St. from Washburn to Buchanan St. and
Lane St. from Huntoon St. to 6th St.
Program Year 2011
Begin Construction: April 18, 2011
Est. Completion: November 11, 2011

Details: Washburn Ave. from Huntoon to 10th-- Expected Completion Sept. 23rd.
Lane St. from Huntoon to 6th Ave. -- Expected completion November 11th.
Huntoon St. from Washburn to Buchanan – Moved to Spring 2012

Contractors have completed the concrete work on Washburn from 10th to Huntoon and will be paving the stretch September 22nd and 23rd. Work on Lane between 6th and Huntoon is ongoing. The Huntoon Phase will be postponed to Spring 2012. No traffic control devices will be in place through the winter months.

Project: 21st Street Bridge Decks East of Kansas Ave.
Program Year 2011
Begin Construction: May 2, 2011
Est. Completion: July 29, 2011

Details: **Project Complete**

Project: SW 6th St. from Orchard to Topeka Blvd.
Program Year 2011
Est. Begin Construction: **Postponed to 2012**
Est. Completion:

Project: SW 21st St. from Gage Blvd. to Topeka Blvd.
Program Year 2011
Est. Begin Construction: June 1, 2011
Est. Completion: December 2, 2011

Details: Gage Blvd. to Randolph Ave. -- Expected Completion Sept. 28th
Randolph Ave. to Washburn -- In Progress
Washburn Ave. to Lincoln -- Begins Sept. 26th
Lincoln Ave. to Western Ave. -- May be postponed to Spring 2012
Western Ave. to Topeka Blvd. -- Expected Completion Sept. 28th

Portions of the project that are currently in progress will be completed by December 2, 2011. The last remaining phase from Lincoln to Western may be postponed to the spring, dependent upon weather. No traffic control devices will be in place through the winter months.

Project: SW Fairlawn Rd. from 17th St. to 29th St.
Program Year 2011
Est. Begin Construction: **Postponed to 2012**
Est. Completion:

Project: NW Frontage Road from Vail Ave. to Furman Rd.
Program Year 2011
Est. Begin Construction: August 29, 2011
Est. Completion: October 24, 2011

Details: Traffic has been reconfigured as a one-way road from Vail Ave. to the west. The city has had communications to coordinate truck traffic to and from the grain elevators and the large equipment retailers in the area. The south side reconstruction is 90% complete and the north side reconstruction is in progress. Once reconstruction is complete, a final 2" overlay will be placed over the entire roadway.

Project: California Ave. from 21st St. to 29th St.
Program Year 2011
Est. Begin Construction: July 25, 2011
Est. Completion: November 18, 2011

Details: Construction is currently concentrated from 29th and California intersection to 28th St. All Concrete work is expected to be complete by October 26th, 2011. Final overlay work will be complete by November 18th, 2011, weather dependent.

Project: Golden Ave. from I-70 Overpass to 2nd St.
Program Year 2011
Est. Begin Construction: **Postponed to 2012**
Est. Completion:

Project: SW 8th St. from Topeka Blvd. to Harrison St.
Program Year 2011
Est. Begin Construction: August 1, 2011 (Full Closure)
Est. Completion: Sept. 2, 2011

Details: **Project Complete**
