

## Half-Cent Sales Tax Project Updates

Many projects funded by the city-wide ½ cent sales tax are underway in the City of Topeka. The following is a brief update regarding those projects. All dates are weather dependent.

Locations:	Completion dates:	Details:
<b>CURRENT/COMPLETED PROJECTS</b>		
29th St from California to KTA Bridge	<b>Open!</b>	<b>Complete</b> (Mill and Overlay, Curb Work, Seal Coating, Sidewalk Ramps)
21st St. from Wanamaker to I-470	<b>Open!</b>	<b>Complete</b> (Mill and Overlay, Curb Work, Sidewalk Repairs)
NW Lower Silver Lake Road from 1800 feet west of Vail Avenue east to NW Taylor Street	<b>Open!</b>	Seal Coating – A seal coat was applied early last week as a product demo until the stretch can be milled and overlaid in 2013 as scheduled.
Gordon from Buchanan to Quincy	<b>Open!</b>	Road will be open to traffic with no impediments around 10 am on Saturday August 28, 2010. Final completion in the upcoming weeks.
6th St. from Branner Traffic Way to Swygart	<b>Open!</b>	Open to Traffic with no impediments. Final completion in the upcoming weeks.
Branner Traffic Way & Adams St. from 10th St. to 29th St	TBD*	Asphalt overlay, Curb and Median Work – Medians are completed at 29 <sup>th</sup> and Adams and partial depth concrete patching continues along the project. Upon completion of patch work, Branner/Adams will receive asphalt overlay.
10th St. from Gage to Republican-just East of California)	Sept 3, 2010	Mill and Overlay, Curb and Sidewalk Repairs, Infill Sidewalk – Curb and entrance work in the eastbound lane between Gage and College Avenue is expected to be completed on or about September 3rd. Work will then begin on the west side along the same stretch. Traffic is narrowed to one lane in each direction on the three-lane street with no turn lane. A sidewalk will be added from Gage to Oakley using non-half cent sales tax funds.
<b>BID AWARDED</b>		
37 <sup>th</sup> Street from Adams to City limits		Curb and gutter replacement, ramp repair, mill and overlay – This project

		is expected to begin around mid-September and be completed by the end of the construction season. There will be closures and detours with this project.
<b>OUT FOR BID – 9/1 Start date – After October 1.</b>		
SW 29 <sup>th</sup> Street from SW Fairlawn to SW Burlingame		Curb and gutter replacement, concrete rehabilitation consisting of partial depth joint repair, full depth panel replacement, and joint resealing– This project will begin this fall, shut down for the winter, and resume in the spring. The segment to be completed this fall is the east and west legs of the 29 <sup>th</sup> and Burlingame intersection.